## SOLARFOCUS GmbH, Werkstraße 1, A-4451 St.Ulrich/Steyr

Schematic acc. to supplementary sheet  $\square$ 

e-mail: office@solarfocus.at web: www.solarfocus.com

Tel.: +43 (0) 7252 / 50 002 - 0 Fax: +43 (0) 7252 / 50 002 - 10



## Commissioning log for biomass heating systems

DR-0074-EN / v15-202102

> Return by fax +43 7252 / 50002-953 or by e-mail service@solarfocus.at



System operator First name / surname Street Postcode / city Phone Email		Street  Postcode / city  Phone	
1. Heating system data		f) <u>Control</u>	
a) <u>Boiler</u>		<ul><li>☐ Heating circuit</li><li>☐ Buffer tank</li><li>☐ Solar system</li></ul>	<ul><li>□ DHW tank</li><li>□ Circulation control</li></ul>
ecotop <sup>zero</sup>	□ 15 □ 20 □ 24	g) Other  Flue gas pipe connection:   Condensing module  Electrostatic dust collector  Room-sealed operation  Central control	
ecotoplight octoplus pelletelegance pellettop therminator II touch	□ 15       □ 20       □ 24         □ 10       □ 15       □ 15.5       □ 22         □ 10       □ 15       □ 20       □ 24         □ 35       □ 45       □ 49       □ 70         □ 18       □ 22       □ 27       □ 30       □ 36         □ 40       □ 45       □ 49       □ 60		
maxi <sup>mus</sup>	□ 150 □ 200 □ 250 □ 300		
<ul> <li>b) Pellet storage</li> <li>□ Storage room</li> <li>□ Intermediate store</li> <li>□ Underground tank</li> </ul>			
c) Pellet transport			
<ul> <li>□ Auger extraction</li> <li>□ Downpipe</li> <li>Vacuum output with</li> <li>□ Individual suction head</li> <li>□ Suction auger</li> <li>□ Automatic diverter for suction heads, with</li> <li>□ max. 6 heads</li> <li>□ max. 12 heads</li> <li>□ Manual diverter for suction heads</li> <li>□ Pellets-Distribution Box</li> <li>□ Mole</li> </ul>			
d) Wood chip transp	<u>oort</u>		
<ul><li>□ Direct extraction</li><li>□ Intermediate auge</li></ul>	□ Downpipe er		
e) Hydraulic installa	tion acc. to		
Schematic No			

۷. ۷	Johnnissioning. Activities, controls		No	
1.	Checked for transport damage		No	
2.	<u>Boiler assembly</u> : Tightness, operating pressure, return flow boosting mounted			
3.	Assembly of the delivery system: Storage room, impact protection mat,		No	
4.	Mounting of the pellet hoses: correct direction, earthing, fire protection collars		No	
5.	Thermal overload protection installed		No	
	Flue gas pipe installation: Tightness, insulation, chimney draught stabiliser installed		No	
7.	Electrical supply line: Power connection is made directly $\square$ or by means of a Schuko plug $\square$		No	
8.	System connected to potential equalisation: Heating pipework system, electronic module, filling/intake pipe, extraction		No .	
9.	Diverter for suction heads connected to potential equalisation			
10.	<u>Direction of rotation</u> : ID fan, mixer and drive motors, pumps		<ul><li>3. Status, conclusion</li><li>□ The system was shut down due to safety faults. The</li></ul>	
11.	Sensor positioning: Flow, return, DHW tank, buffer tank		system may be put into operation only after the faults have been fully rectified. The listed deficiencies are re-	
12.	DHW tank 750 and 1000 I: Parasitic current anode connected and functional		solved by (date)	
13.	<u>Test operation:</u> Log wood, automatic log wood function, automatic pellet or wood chip function		<ul><li>□ by the heating engineer</li><li>□ by customer service</li><li>□ by the system operator</li></ul>	
14.	Chimney draught: cold = hPa, hot = hPa		☐ The system operator / heating engineer hereby confirms the professional installation and functionality of the system; local installation regulations have been complied with by the system installer.	
15.	<u>Pellet or wood chip quality OK</u> : Dust content, humidity,			
16.	Heating water - measured pH value:		☐ The system operator has been instructed in terms of th operation, mode of operation, as well as maintenance and cleaning of the biomass system, and the operation manual / commissioning form was handed over to him.	
17.	Boiler and cleaning equipment as well as all necessary sensors supplied			
18.	Set parameters according to prog. Version documented		Commissioning carried out on	
19.	Menus, choice of fuel and fire lighting explained (in accordance with the operation manual)		Signature of qualified personnel	
20.	Cleaning intervals and activities declared (according to operation manual)			
21.	Walkthrough for pellet storage area according to VDI 3464 has taken place		Signature of system operator	
22.	Notes on safety controls (at the factory - warranty condition)			
23.	Error messages and troubleshooting measures explained			
24.	Note on extended warranty / maintenance contract is completed			
25.	Photo of finished installation, customer allows use as reference			
26	Work report and invoice via e-mail requested			

Here any additions to individual items lead